G. R. S. 59] GPB—15,000—22-7-14

GENERAL AND REVENUE SECRETARIAT.

1892-93
~~191~~.
(Marai)

File No. 268

Serial Nos.

Papers Filed.

*Month*_____

SUBJECT.

Execution of repairs to the Sri Gangadhareswara Swamy Temple at Seringapatam.

PREVIOUS REFERENCES.	LATER REFERENCES.

Memo.

In 1888, the repairs of the Gangadhareswaraswami temple at Sreerangapatana were ordered to be carried out at a cost of Rs 11,469-... Accordingly the work was executed. The actual measurement of the works is valued at Rs 10,661-7-4. An advance of Rs 10,641-... has been paid to the contractor and the balance of Rs 20-7-4 is still due to him. The question as to from what source the cost of repairs should be met was not decided at the time when the repairs of the temple were sanctioned in 1888.

2 A supplemental estimate

Completion Bill for Rs 10.641 Rs. to be forwarded & the charge ~~and~~ met from the Provl. Surplus fund. — The Estn for Rs 4,683 for further works is also Sanctd. from the same Source -

31/7/95

estimate amounting to
Rs 4683---- for additional
works required to be executed
to the temple is also now
received from the deputy
Commissioner for sanction.
The execution of these works
also appears to be absolutely
necessary. The temple has
no funds at its credit
The Muzrai Surplus Fund
now available at the credit
of the Mysore District
amounts only to Rs 7523-11-0; and to the whole Province Rs 53,009-0-5.

3. The advance of Rs 10,641----
referred to above remains
still unadjusted and the
Comptroller to the Government
of Mysore now solicits
instructions as to from what
~~source~~ fund the same is to be debited.

(General Serial No. 29.)

1886

From

The Dy: Commissioner
Mysore Dists

To

The Chief Secretary to the Dewan
of Mysore.

Dated 16th December 1886

Despatched

Received

Enclosures No. 2

General No. 23 | 1886.
No.

Have the honor to submit herewith for sanction, French Rocks Sub Dy. Officer's letter no: 902 dated 9th instant, together with an estimate for Rs 2262 for the repairs of the temple of Gangadhareswara swamy at Seringapatam

Dy Commissioner
Mysore

No. 902.
E. Estimate.

French Rocks Sub-Division Office,
French Rocks 9th December 1886.

Forwarded to the Chief Secretary to Government for information.
Sd/- M.
10/12/86

To,
The Deputy Commissioner
Mysore District

Sir,

The temple of Ganga dareswara-swamy at Seringapatna is very much out of repair. The roofs of the main building and of the out offices leak profusely. The present concrete on them has to be removed and the roof made perfectly water tight by laying four courses of flat tiles in mortar well plastered over. The northern compound wall is very shaky and is in a dangerous state. It should be dismantled and rebuilt. Some sundry repairs to the parapet walls are also necessary. The whole

work is estimated to cost about 2,262. Rupees as per enclosed estimate. I think the work should be put in hand at an early date or the building may sustain further damage.

2. There is not more than 50 Rs. at the credit of this temple, but the cost of its repairs may be met out of the large Muzrandzi surplus balance which for the District was, on the 1st October last, 10,05,5-6-7. Further there was, on the same date, a balance of 14,56,58-1-6 under the head "Hoza head".

3. Both His Highness the Maha Rajah and the Diwan have seen this temple.

I have the honor to be,
Sir,
Your most obed. servant.

Assistant Commissioner
Trichen Rocks Subdn

From the Land Rev Dept 6.2.86

Letter from D.C. Mysore Camp No: 294-5
30-4-86

Camp No 2084-5

Read

Docket No 623 of 16 December 1886 from the Dreputy Commr Mysore District Submitting for Sanction an Estimate for Rs: 2262---- for the repairs of the temple, of Ganga-dhareswaraswamy at Seringapatam.

9 21/3/87 21/3/87 Order thereon

The Estimate submitted with the above is sanctioned and satisfactory execution of the work directed; the cost viz Rs: 2262---- being met from the municipal Surplus Fund of the District. The Sub Divisional officer & the Amildar Should give their special & personal attention to the work

To The Dy. Commr Mysore with Estimate Chief Secretary
" Comptroller in Mysore together with a copy of abstract of Estimate
mission Deputation for note

(General Serial No. 31.)

188 .

From

To

Dated

Despatched

Received

Enclosures No.

General No.

No.

(General Serial No. 29.)

OFFICE OF THE
5092
- FEB. 88
5-98
DEWAN OF MYSORE.

From The Deputy Commissioner
Mysore District

To The Chief Secretary
to the Dewan

Dated 6th February

Despatched

Received

Enclosures No. 5

General No. 707 | 188 —8.

Dewan's Proceedings
No. 2084-5 dated 21st
March 1887 sanctioning
an estimate for re-
pairing the Ganga-
dareswaraswami
temple at Seringapatam

With reference to
the above, has the
honor to submit for
sanction a revised
estimate amounting
to Rs 6376-2-10 for
repairing the temple,
together with a copy
of the Sub Division
Officer's letter No 82.5
dated

dated 3d Instant

T. Thomas Ryan

Dr Commissioner

Jos. Fisher

Wm. Worth WM

No. 825.

French Rocks Sub Div^n Office
3^d February 1888.

To,
The Deputy Commissioner
Mysore District

Sir,

With reference to your memo No 2297 of the 24th March last, forwarding copy of Dewan's Proceedings No 2084-5 of the 21st Idem, sanctioning an estimate for Rs 2262 for the repairs of the Ganadhareswara-swami temple at Sernigapatam I have the honor to submit as follows:-

2. On personally inspecting the temple I found the northern compound wall of the temple dismantled and the Contractor about to begin the erection of the wall. If the wall is to be raised on the old basement, it will have no foundation and either sooner or later it is certain that the wall will come down. It is therefore very necessary that the wall must be got up from at least a foundation of 5 feet underground A number of stone beams have

cracked and the roofing damaged. The original estimate does not provide sufficiently for all the work needed. A detailed estimate with a report fully setting forth the present requirements is herewith submitted. The estimated cost now amounts to Rs 6376-2-10. The originally sanctioned amount of Rs 2262 being deducted, Rs 4114-2-10 have yet to be sanctioned. I asked Mr. Tiwari, Assistant Engineer to check the accuracy of the estimate prepared by the Amildar and he has been kind enough to check the estimate. The present estimate is framed in accordance with his corrections. I hope that if the repairs now set forth in the revised estimate herewith submitted be carried out, the work will be a pukka one. As this is the favourable season for undertaking the work, I respectfully solicit that early sanction may be obtained to the project. The excess over the sanctioned estimate may

be

be met from the surplus funds of the District - Considering the importance of the work and the institution to which it is to be done, it cannot be thought that the present expenditure is too great.

3. The work is not in hand in anticipation of sanction

I have the honor
(Signed) D. Devaraj Aro
Sub-Division Officer
French Rocks.

Copy
[illegible]
Dy Commissioner

Camp: Mulkowlu

(General Serial No. 31.)

1887.

From

To The Secretary D.P.W.

Bde Mysore

Dated Mysore 24 - 2 - 88

Despatched

Received

Enclosures No.

General No.

Camp No. 2662 2662½

Forwards herewith an Estimate prepared by the Amildar of Seringapatam for the repair of the Ganegadaréshwara temple at Seringapatam, amounting to Rs 6376 " 2 " 10 together with a copy of the Sub-Divn. Officer's letter No 825 d/3d February 1888, and requests that a Brahmin Engineer Officer may be deputed to make a careful examination of the temple and report upon the Estimate. The Sub-Dn Officer will be requested to give the Engineer Officer deputed any help required.

J.S.A.D.

Dy of Secy

Copy to the Dy Comr Mysore with reference to his No 706 d/26. with Draft for information & issue of instructions to the Sub-Dn Officer

Copies sent to Bde Mysore 3-3-88 and Dy Comr Mysore 3 & 5/88 for disposal

Camp No 2662½

OFFICE OF THE
149
DEWAN OF MYSORE

1888

MYSORE P. W. DEPARTMENT.

No. 1460

From

The Superintending Engineer
of Mysore.

To

The Chief Secretary to the
Dewan of Mysore.

Dated Bangalore 9th April 1888.

Despatched

Enclosure No. 2

Subject.

Reporting on the Gunga=
=tharaswamy's temple
at Seringapatam.—

No. 1460

Mysore P. W. Department.
Central Office.
Bangalore 9th April 1888.

From,

Capt. Colonel C Bowen, R.E.
Superintending Engineer of Mysore —

To,

The Chief Secretary to the
Dewan of Mysore. —

Sir,

In reply to your Camp No. 2662 dated 24th February 88, requesting that a Brahmin Engineer Officer may be deputed to make careful examination of the Gung ~~Iruda~~swamy's temple at Seringapatam, and to report upon the estimate for Rupees 6,376 therewith forwarded, I have the honor to enclose copy of letter No. 1150 dated 19th Ultimo, from Mr. Tivari, Assistant Engineer, French Rocks Range, reporting on the temple and estimate, after a personal inspection. —

II. — The estimate is returned. ——

I have the honor to be,
Sir,
Your most Obedient Servant.

C. Bowen
Capt. Col. R.E.
Superintending Engineer of Mysore

Encl. and

No. 155

H. M's Engineers' Office.
Dated Seringapatam 19/28 March/88

To,

The Executive Engineer
Mysore Division.

Sir,

On returning the original papers received with your Office No. 364 of the 5th instant, calling on me to check carefully the estimate, amounting to Rupees 6,376/- prepared by the Amildar for repairing the Gungatharaswamy's Temple at Seringapatam, and to report the result, I have the honor to inform you that I inspected the temple on the 14th instant taking with me the Contractor Yegambaram Pillay and the Municipal Clerk Venkatachar in charge of the work, as the Amildar was absent on Jemabendi at Shathalli —

2. — The first thing that struck me, on beginning to check estimate, was that it had been mis-named as the Revised-Estimate, while in reality it was a "Supplemental" one, as it contained those extra items only which had not been provided for in the "Original estimate" sanctioned by the Chief Secretary, for Rs. 2262/- thus making a total of Rupees 8638 as proposed to be expended.

3. — In the original estimate, the chief

items

items of repair consisted of removing 6"
of the Concrete over the roof, the main=
building and outhouses for re-roofing
the same with 4 courses of flat tiles
laid in Mortar and plastered over at
a cost of about 1,750 Rs. while the next
item of importance was the rebuilding
of the compound wall on the old founda=
=tions for 350 Rs., the rest being sundry
repairs. —

4.— Roofing of these items, the work
of dismantling the concrete of the roof
was completed (some 6 months ago),
when it was found that a layer of
clay had been interposed between it
and the covering slabs. The earth too
was removed and the slabs laid
bare in the latter part of the late monsoons,
with the result that the whole Temple
was drenched with Rain water, accord=
=ing to the report of the Archakas.
The work of re-roofing is very urgent
and has to be done without delay.
by placing a course of bricks laid
flat, in mortar, over the levelling
course of Concrete 6" thick on the
average

average, and over that again the sanctioned terrace work. These courses of flat brick and concrete are not in the first estimate, but are quite necessary and have been provided for in the 2nd estimate submitted by the Sub Divisional Officer, costing about 2,250 Rupees. —

5. — Before completing the roof, it will be necessary to replace a few broken stone beams, slabs and posts as also to leave spaces for erecting some 16 sky lights, for ventilation of the interior, for both of which items provision has been made in the 2nd estimate. —

6. — Compound wall. The old wall was dismantled and it was observed that there was no foundation to speak of the old wall having been built on concreted floor and some rough stone in places. It is necessary to lay down the foundations of dressed stones in clay at least 1½ into the adjoining ground, the floor of the Temple yard being on a terrace raised

raised 4½' above it. This will make the foundation 6' deep in all as quite necessary and may be levelled with Concrete at every 3' of height for bond. A greater length of wall has come down and should be rebuilt. The extras alone will cost about 600 Rupees. —

7. — The above form items of work which are urgently needed and should therefore be completed before the Mon= =soons set in. —

8. — The 2nd estimate also provides for (1) the restoration of 4 or 5 Stone Mantapams, which are now wanting in covering slabs & (2) for the erection of Pucka walls in place of the irregular mud walls now existing in the Vahanamantapa Series, but it is difficult to examine the pro= =posed works, without a ground plan of the building, which will be ready in 3 or 4 weeks. The plan will be a good guide in making any convenient alterations in the

the location of the several rooms that may become necessary.—

9.— The rates were checked by me about November last, at the request of the Sub Divisional Officer and altered where found necessary previous to submission to the Deputy Commissioner.

10.— Lastly, if the estimate be returned with a copy of the first sanctioned one a properly Revised one will be submitted, with a plan of the buildings, towards the close of May, but in the meantime, the works noted in paras 4 to 6 above, may be taken up and pushed on, to early completion.——

11.— The original papers received with the above are herewith returned.—

I have &c.
/Signed/ M. B. Swaine
Asstt. Engineer
French Rocks Range

Seringapatam
28th March/88

True Copy.

Capt. & Major R.E.
Asstt. Supdg. Engineer of Mysore.

9th April/88.

Recd. and

Read:-

Proceedings No 2084-5 dated 21st March 1888 Sanctioning an Estimate for Rs 2262/- for repairing the Gangadhareswara Temple at Seringapatam-

Letter No 704 dt 6th February 1888 from the Dy. Commr of the Mysore Distt, submitting a revised Estimate for Rs 6,376-8-10 for repairing the abovementioned temple.

Letter No 140 dt 9th April 1888 from the Secy to GOI, forwarding Mr. Thivari's report on the Second Estimate-

Order thereon:- Comp No 294-5 dt 30th April 1888

A Copy of Mr Tivari's report No 155 dated 19th March 1888 will be forwarded to the Dy Commr, Mysore Dt with the request that the works referred to in paras 4, 5 & 6 thereof may be at once be put in hand pending formal Sanction to the revised Estimate which Mr Tivari will be requested to prepare

and pushed on to Early completion

and submit with a
ground plan of the ~~buildings~~
Mantaps and other buildings
which it is proposed to
restore - A copy of the
first Sanctioned Estimate for Rs 2.262/.
and of the second Estimate
for Rs 6,376-2-10 will be
be sent to the Secy, D.P.W.
for transmission to Mr
Tivari..

2 The Subdivision Officer,
French Rocks, and the Amildar
of Seringapatam should
give their personal attention
~~to~~ to the work, in order
to ensure sound and
substantial work being
done so as to obviate
frequent repairs in future -
In buildings of this kind,
annual maintenance
ought not to be expected -

Chf Secy.

To The Secy. D.P.W, with copies of Estimates.
The Dy Commr., Mysore Dn
with copy of Mr Tivari's report

1888/89.

MYSORE P. W DEPARTMENT.

No. 450

From

The Superintending Engineer
of Mysore.

To The Chief Secretary to the
Dewan of Mysore

Dated Bangalore 28th January 1889.

Despatched

Enclosure No. 1. estr
1. plan
1. Copy of letter.

Subject.

Submits Revised Estimate-
amty to Rs. 11,459 with ground
plan, showing the proposed
alterations reqd for repairing
the Gangadareswara Temple
at Seringapatam.

Drafted
MSR 21/3

No. 450

MYSORE P. W. DEPARTMENT,
CENTRAL OFFICE.

Bangalore 28th January 1889.

From

The Superintending Engineer of Mysore.

To The Chief Secretary to the
Dewan of Mysore.

SIR,

With reference to the Dewan's G
No: 294-5 dated 30th April 188, re
questing the Public works
to cause the preparation of a Revised
Estimate for repairing the Lanka
= daresvara Temple at
with a ground plan of the mantapa
and other buildings which it is pro
= posed to restore; I have the honor
to submit the accompanying Revised
Estimate for Rs: 11,459, with ground
plan showing the proposed alter
= ations &c., prepared by Mr. Divari,
Assistant Engineer, and in doing so
to state that it is not in the power
of this office to check the estimate,
which seems very high, as it
by no means provides for more
Repairs

repairs or restoration, but for considerable additions, alterations, and improvements.

In I enclose copy of Mr. Evans's covering docket, No: 38 dated 7th instant, in which he gives explanation for the delay that has occurred in the submission of the Revised Estimate, and from para 4 of which it would appear that the Dewan has approved of the plan. —

I have the honor to be,
Sir,
Your most obedient Servt.
C. Huddlestone Major R.E.
Asst Supdg. Engineer of
Mysore.

Revd Oct

1889.

MYSORE P. W. DEPARTMENT.

No. 38

From

Asst. Engineer
French Rocks Range

The ~~Secretary to the Government of Mysore.~~

To The Exec: Engineer,
Mysore Dn.

Dated 7th January 1889.

Despatched 15th

Enclosure No. 2.

Subject.

Rio Memo: No: 753 of 22d June 88,
forwarding copies of the
Supg: Engineer's Memo: No.
2672 of the 11th idem, and
of the enclosures & calling
for a Revised Estimate for
Repairing the Gangadhares-
-wara Swamy's Temple
at Seringapatam with
ground plan & sub-
-sequent Reminders

In submitting the Revised
Estimate for the satisfac-
tory repairs of the above
building, together with
a ground plan, drawing

the out-houses and the proposed alterations
I have the honor to inform that the building was
inspected towards the end of August/88, when
notes were taken for the various items of work
found necessary as per works then in progress
and that owing to the absence of the Undersigned
in Camp during September, the Plans and
estimates were taken up, after the other urgent
Revised Estimates of the Range, in the latter part
October last & completed early in November/88
2. Owing to the desire of the Rev. Sub or. Asst Commis-
-sioner to show the plan of the Temple to the Dewan
for approval, the same was handed over to him
at Seringapatam on the 4th Nov/88, & returned
about the middle of December/88

(Sd) M. B. Riviri
Asst Engineer P. R. Range

True copy. —

C. Huntington Major RE
Asst. Supt. Engineer of Mysore

Bangalore
28th Janry/89

Comd.

1
T 17

(General Serial No. 30.)

1888.9

From

The Chief Secretary to the Dewan of Mysore.

To

The Dy Commr
Mysore District

Dated 20 3 89

Despatched 27

Received

Enclosures No. two

~~General No.~~
Camp No. 2154

In continuation of Pro. No 294-5 dated 30 April 1888, forwards here-with plan and revised Estimate amounting to Rs 11,459 for repairing the Ganga dhareswara temple at Terrigapatana, and requests special attention to the orders contained in the proceedings above quoted The Dy. Commr will report what progress has been made in the work and whether the Sub Dn officer and the Amildar are giving their personal attention to it

By order
RK
Chf Secy

× received with Letter No 450 dy 28th Jany 1889 from the Secy. D.R.S.

(General Serial No. 31).

1890

OFFICE OF THE DEWAN OF MYSORE
5752
13 SEP 90
807

From

CITY COMMISSIONER'S OFFICE
MYSORE DISTRICT

To

The Chief Secretary to the ~~Dewan~~ Govt. of Mysore.

Dated 10

Despatched 11 September

Received

Enclosures No. 2

General No. 760 N
No.

I have the honor to submit for sanction a revised Estimate for Rs 6,741-5-5 for the repairs of Sri Gangadhareswaraswamy Temple at Srirangapatam, together with a copy of the Sub Division Officer's docket no 392 dated 7th Ultimo, and to state that the charges may be met from Rs 9,119-13-6 ~ available at the credit of the Muzrai General Surplus fund, at the end of July last.

I have the honor to be
Sir
Your most obedient servant
Commissioner
Mysore District

Sub Div Chief Secy
From the words "revised" to "additional works" used in the Sub Divisional Officer's letter no 392 dated 7th August 1890, I am induced to think that no estimate has already been sanctioned for the work in question and that the present one is a revised or supplementary Estimate. I submit this for consideration

Mysore 25/9/90

P.S. I am told by the Huzarat Office here that two Estimates have already been sanctioned for the repairs of the Gangadhareswara Temple and that work is going on. The references must be in our Records

Mysore 25/9/90

Muzrai

Dy Commr

For
Dy Commr
25/9

Sir
Draft submitted.
C.V. 29/9

4/9/90 13/16 9-90

1890

From
The Sub Division Officer
Bench Rocks

To, The Deputy Commissioner
Mysore District

Dated 7th August 1890

No. 392.

Has the honor to submit herewith a revised estimate amounting to Rs 6741-5-5 for the repairs of Sri Gangadhareswaraswami temple at Seringapatam, and to request that sanction of the Government may kindly be obtained for the same.

The undersigned has inspected the temple and considers that the additional works necessary. The amount at the credit of the temple under "Dasa head" is only Rs 32-3-10, so the amount of the revised estimate has to be sanctioned from the General Surplus fund.

(Signed) D. Nanjunda Rao
Sub Division Officer

Copy

J. McIlroy
Dy Commissioner
Mysore District

MM

(General Serial No. 30)

1890.

From

The Chief Secretary to the Dewan of Mysore.

To The Dy Commissioner Mysore Dist.

Dated

Despatched Sept 2/90

Received

Enclosures No.

General No.

No.

His No. 760 of the 10th Inst. submitting for sanction a revised estimate for Rs. 6741-5-5 for repairing the Gangadharèswara Swami temple at Serangapatam.

Referring to the above observes that only a sum of Rs. 3½-3-10 is available at the credit of the temple under "Hos-a head" and that the estimated cost of repairs amounting to Rs. 6741-5-5 is proposed to be met from the Muzrai general Surplus Fund of

As the temple has no sufficient funds of its own, the Govt is of opinion that the execution of these new works may be deferred till the accumulation of adequate funds.

5. The estimate is returned.

By Order

Chief Secretary.

6.F.

of Rs. [illegible]
credit of the Dist.

2. The Mudra genl Surplus Fund said to be now available is the amount belonging to different institutions in the Dist. It is not expedient to appropriate the funds of one institution for the benefit of another.

3. The papers now received do not shew whether the temple is noted for its sculpture or architecture. If the Dy Commr reports that it is one of that nature, Govt may accord sanction to the payment of only the moiety of the estimated cost of repairs of the Institution, provided it is certified that the other half has been duly paid up by the temple managers & the Community interested in its preservation vide late Chief Commrs Circular No. 4 dated 3rd Octr 1871 and his Pro: No. 5222/861 dated 14th Octr 1874.

D
D.42.

(General Serial No. 30).

189 .

From

The Chief Secretary to the Dewan of Mysore.

To The Dy Commissioner Mysore Distt.

Dated 30th

Despatched 2 Sept 90

Received 10

Enclosures No. 1

General No. 7930

No. 462

His No. 760 of the 10th Instt submitting for sanction a revised estimate for Rupees 6741-5-3 for repairing the Gangadhareshwara Swami temple at Serangapatam.

—

Has the honor to state that from the words "revised" and "additional works" used in the Sub Division Officer's letter No. 392 dated 7th Augt 90, it is presumed that

that some estimates have already been sanctioned for the work in question and that the present one is a revised or supplemental estimate.

2. The Secy to Commr is requested to report whether any estimates have already been sanctioned for the work and if so, to state the Nos and dates of the orders sanctioning such estimates.

3. The present estimate is returned for reference.

By order

Chief Secretary

C.Y.

J.
42

(General Serial No 31)

1890.



From

The Dy Commissioner
Mysore Dist

To

The Chief Secretary to the ~~Govt~~ Govt
of Mysore.

Dated 5 November 1890

Despatched 6

Received

Enclosures No. 2

General No. 983
No.

C Vaketh
as
8/11/90

Chief Secretary's docket
No. 7930 of 30th September
last, calling for further
report regarding the
repairs to be done to
the Gunigadereswara swa
temple at Seringapatam
Taluk.

—"—

I have the honor to submit
herewith Copy of Sub
Divisional Officers docket
Camp No. 75, dated 17th October
1890, together with the con
estimate as called for
in the above.

G. Mackenzie
Dy Commissioner
Mysore Dist

BS
10-11-90

Ulu

Camp No. 75.

French Rocks Sub division

Dated Mysore 17th Oct.
1890.

To

The Deputy Commissioner
Mysore District.

Sir,

With reference to your docket No. 557, dated 7th instant, forwarding a copy of Chief Secretary's docket No. 7930/462, dated 2nd idem, and requesting to submit further information regarding the repairs to be executed to the Lingadhareswara Swamy's temple, at Seringapatam, I have the honor to state, that an estimate for Rs. 2262 was sanctioned in Government Order Camp No 2084-5, dated 21st March 1887, and a revised estimate for Rs 11459 was received

received with the Chief Secretary's docket Campbell No. 2154 dated 20th March 1889 the sanction to the present estimate is necessary in order to complete the work and to obviate future applications of this kind. The temple is an ancient one and is noted for its sacredness I would therefore strongly recommend that the estimate now in question may be recommended to be sanctioned, and at the same time formal sanction may be obtained to the estimate alluded to in Government order No 2154 dated 20th March 1889.

The revised estimate received with docket under reply, is herewith returned.

I have the honor to be
Sir,
Your most obedient Servant
(Signed) S Ramaiah Rao
Sub on Officer,
Mundu Roads

Copy

J. J. Mackenzie
Dy Commissioner

N.M.

laid down in the late Chief Commrs circulars No 4 dated 3rd Octr /71 and his Pro: No 5222 dated 17th Octr /74.

3. In returning herewith the other revised estimates submitted by him on different occasions, the Dy Commissioner is also requested to direct the Sub Division officers to prepare & submit for sanction a correct supplemental revised estimate for only the necessary additional works from required to be done to the temple.

By order

A1

Under Secy.

C.V.

(General Serial No. 30).

1890.

From

To The Dy Commissioner Mysore Distt.

Dated 21st
Despatched 24th Nov 1890
Received

Enclosures No. 4

General No. 9441
No. 572

In reference to his No 983 of the 5th Instt forwarding a copy of the French Rocks Sub Division officers letter No 75 dated 17th Octr /90 regarding the repairs of the Gangadhara Swarasvami temple at Serangapatam.

With reference to the above has the honour to request that the plan and the revised estimate for Rs. 11459 forwarded to him with this office Camp No 2154 dated

A1
23-4-92

dated 20th March/e may be returned to the office together with a report called for therein regarding the progress in the works.

2. The temple has no sufficient funds of its own. The Madras General Surplus Fund is said to be more available at the credit of the ~~temple~~ District amount to only Rs. 9119-13-6 (vide his Docket No. 760 dated 10th Sept/90). At present there are no adequate funds to meet the cost of the revised estimate for Rs. 11459/.

2. The Dy Commr is therefore requested to report what portion of the estimated cost of the revised estimate now in question will be contributed by the temple managers & the Community interested in its preservation as per instructions laid

(General Serial No 30) Mysore

From 1892

To The Dy Commr
Mysore Dist.

Dated 25 April.
Despatched 26
Received

Enclosures No.
General No 97
Mr No. 8

This office No. 9441
dated 21st Novr 90
Calling for a report
with a correct supple-
mental revised estimate for
repairing the Gyanga
dhareswara Swamy
temple at Gerangapa-
tam.

— " —

With reference to the
above the Dy Commr
is requested to explain
why this reference
which was made
on 21st Novr 90
remains

From the Same No 2 book 5-9-93

remains still unanswered.

By order

GA

Secretary.

6.7

(General Serial No. 30.)



1893 210

From

The Deputy Commissioner
Mysore District

To

The ~~Chief~~ Secretary to the Dewan
of Mysore.
Thro' Fort Deptt.

Dated 5th September 1893

Despatched

Received 11-9-93

Enclosures No. Supplemental estimate measurement list, plan and other papers as per list.

General No. 260
No.

Submitting for sanction, the supplemental estimate amounting to Rs. 6500 for repairing the Gungadhareswaraswami Temple at Seringapatna.

Henry Cooper
Commr Coorg
& Secy
as
Dr 1893

To the same No 502
Fort 37. 93 8/13/11/93

No. 260.

Enc: Supplemental estimate measurement list plan and other papers as per list.

DEPUTY COMMISSIONER'S OFFICE,
MYSORE DISTRICT,
Dated 5th September 1893.

From

K. Mahommad Ali Esqr
Offg Deputy Commissioner,
Mysore District.

To

The Secretary to the
Dewan of Mysore
Mysore Department.

SIR,

With reference to your docket No. 97/8 dated 25th April 1892 calling attention to your No. 9441/572 of the 21st November ago in regard to the submission of a revised Supplemental Estimate for repairing the Gangadharéswaraswami temple at Seringapatna, I have the honor to submit for sanction the Supplemental Estimate amounting to Rs. 6500/- received under cover of French Rocks Sub Division Officers letter No. 91 of the 21st July last. Copy of which is herein enclosed for information.

2. The measurement list of work already done amounting to Rs: 1066.7.4 prepared by the District

Subdueer is enclosed. The other papers on the subject as per English list attached are also submitted for reference and kind return when no longer required.

I have the honor to be,
Sir,
Your most obed[t] Servant.

J. Mackenzie
Deputy Commissioner
Myore District.

1868

No 91.

Dated 21/24 July 1893

From.

The Sub division officer
French Rocks.

To.

The Dy Commissioner
Mysore District

Sir

With reference to your original memo no 178 dated 29th April 1892 forwarding in original the Muzrai Secretary's no 97/8 dated 25th April 1892 Calling for the Supplemental revised Estimate for repairing the Gangadharesvara Swamy Temple at Serengapatam and requesting the Explanation for delay in disposal of the matter &c, I have the honor to Submit herewith the Supplemental revised estimate amounting to Rupees 6,500/- and to State that there being no funds available for Expenditure at the credit of this Temple, the estimated amount will have to be met from the General Muzrai funds.

2 As regards the delay I beg to Submit that there being no professional man

to prepare the estimate and the Sub overseer attached to the Revenue Department in the Deputy Commissioners' office having had to be deputed and the measurement had to be very Carefully done, and rates fixed, the estimate could not have been Conveniently prepared earlier than now..

3 A measurement list for work done up to date is herewith submitted.

As works as per this Supplemental revised Estimate are to be necessarily Carried out Sanction is Solicited

I have the honor to be
Sir
Your most obedient Servant.
(Sd) P Panchanatha Roa
Sub Division officer
Trunch Rocks

True Copy

Chinnaswamy
For Offg Commissioner
Mysore District

compd
Hly

the payment of this advance is sanctioned by Govt.

3. The Dy Commr is also requested to state whether if the supplemental estimate now submitted for Rs. 6500/ be sanctioned it will suffice to cover the charges already incurred and to forward to this office Treasury Officer's certificate shewing the amount of Surplus & Hasahead funds now available at the credit of the Dist.

4. The enclosures are herewith returned for reference and resubmission.

By order

Secretary
6.7.

MUZARAI.

(General Serial No. 30)

1893.

From

To The Dy Commr
Mysore Dist.

Dated 13th Novr/93

Despatched 14th

Received

Enclosures No. 2 & file

General No. 502
Muzarai F. No. 37-93

His No. 260 dated 5th Septr/93 submitting for sanction a supplemental estimate amounting to Rs. 6500/ for repairing the Gangadhareshwara Swami temple at Srirangapatam.

— " —

Referring to the records received with the above has the honor to observe that

Mysore Govt. Central Press, Bangalore.—26-9-93-1 000.

To the Sanctn 367 dtd 20/9/93
From the same Rec 6363/37-93 n 74

that Govt have sanctioned an estimate for Rs. 2262/ only, that repairs to the temple have been executed according to the revised estimate for Rs. 11459/, that the actual measurement of the works now carried out is valued at Rs. 10,661-7-4 that an advance of Rs. 10,641/ has been paid to the contractor, that a ~~only a sum~~ balance of Rs 20-7-4 only is due to him and that the supplemental estimate now submitted for Rs. 6500/ seems to include most of the items of works provided for in the revised estimate for Rs. 11459/.

2. The Dy Commr is requested to report from what funds ~~at what authority~~ the advance of Rs. 10641/ was paid to the contractor and whether the

(23)

361

Gen. 31.]

1894

From

The Deputy Commissioner
Mysore District

To

The Mauzroi Secretary to the
Dewan of Mysore

Dated 11th December/94

Despatched /3th

Received

General No. 636
No.

Enclosure No. { 1 file, 1 plan,* 1 Statement, and copy of a docket.

His docket no: 502, Mug I-37-93

dated 13th November, 1893, calling for a report on certain points in connection with the repairs of the Gangadhareswara Swami Temple, at Srerangapatam

---

With reference to the above, has the honor to forward for orders, copy of docket (without number) from the Sub-Divl Officer, Kasaba, dated 10th Instant, reporting on the several points noted in the above;

* another plan is sent separately.

15/12/94

To the Sanctn 580/37-93 8/12/94

above.

The enclosures of the docket under reply are herewith returned

R Brumbaugh

For Deputy Commissioner
Shoyoso District

Compd:
WLH

From

The Sub-Division officer
French Rocks

To

The Deputy Commissioner
Mysore District

Dated 8th December 1894
Despatched
Received

Enclosure No: 1 file & P, 1 plan & 1 statement.

General No:
no

His memo No: 826, dated 17th November, 1893, calling for report on points mentioned in Muzrai Secretary's docket, anent the repairs of Gangadhara Swami Temple, at Serangapatam.

—"—

In reply, begs to reply to the queries as follows: —

The supplemental estimate for Rs 6500/, does not include items of works provided for in the revised estimate, for Rs 11459.

The advance of Rs 10641/, was proposed to be met from General Muzrai surplus — funds. Separate sanction was not obtained for payment of the advance to the Contractor as the authority vested in Proceedings No: 221-5

294-5 dated 30th April, 1888, was considered sufficient. The supplemental estimate for Rs 6500/- has again been revised, and reduced to Rs 4683, as per personal instructions of the Inuzevi Secretary. The Contractor disputes the correctness of the measurement taken by the District Sub-Overseer, and prays for re-measurement of the works executed by him. If the decision after remeasurement does not go in favor of the Contractor, the amount of the estimate as now revised will suffice to cover the charges already incurred. The Treasury officer's Certificate called for, is submitted herewith.

The memo under reply with its enclosures, is herewith retransmitted.

(Signed) K. Mohamadali
Sub-Division officer
French Rocks

"Copy"
[illegible]
Deputy Commissioner
Mysore District

Compd
[illegible]

(24)

Gen. Serial No. 30.]

1894

MUZARAI.

From C. /

To The Dy Commr
Mysore Dist

Dated 17th Decr 94

Despatched 18 4 /94

Received

Enclosures No. 1 in a/P

General No. 580 R

Muzarai F. No. 37-93

His No. 636 of the 11th
Instant forwarding
certain records and a
plan in connection with
the repairs of the Ganga-
dhareswara Swami temple
at Seringapatam.

—— o ——

~~His letter referred to the~~
~~above has~~ I have the honor to
observe that the plan
said to have been
forwarded with the

the above is the map
of the Malavalli Taluk.

2. It is therefore
returned herewith.
The plan of the aforesaid
~~Ganga Bhavanam~~
~~Ganesa~~ temple may be
forwarded to this
office at an early date.

By Order,

Secretary.

6.7.

Muzrai

Read:—

Govt. Pro: No— 2084-5 dated 21st March 1887, sanctioning an estimate for Rs 2262/— for repairing the Gangadhareswaraswami temple at Srirangapatam.

Govt. Pro: No 294-5 dated 30th April 1888, laying down instructions for the execution of all the necessary repairs to the temple and directing the Chief Engineer to prepare and submit a revised estimate for the same.

Letter No— 450 dated 28th January 1889, from the Chief Engineer of Mysore submitting accordingly a revised estimate for Rs 11459-0-0

Chief Secretary's Docket- No 2154 dated 20th March 1889 to the Deputy Commissioner, Mysore Distt, forwarding to him

said estimate, and directing him that all the items of works provided therein should be carried out substantially.

Docket No 63 dated 11th December 94, from the Deputy Commissioner Mysore Distt, reporting that all the works have been carried out accordingly and forwarding a measurement list for Rs 10661-7-4 together with a Supplemental Estimate amounting to Rs 4683/- for the execution of additional repairs.

Order thereon:—

All the items of works provided for in the original estimate sanctioned for Rs 2262/- in the Govt Pro: cited above are included in the revised estimate for Rs 11459/- and all the works provided in the letter thereon have

206-7 Dated 7th Aug 1895
M737-93 Encl.

been carried out. The actual measurement of the works is valued at Rs 10661-7-4 An advance of Rs 10641-00 has been paid to the Contractor who executed the works and the balance of Rs 20.7.4 is still due to him, which should be paid to him at once and the receipt obtained from him, will be forwarded to this office, for transmission to the Comptroller for adjustment of the amount.

2. The Abstract of measurement amounting to Rs 10661.7.4 is duly counter-signed and forwarded to the Comptroller for adjustment, the charge being debited to the Provincial Muzrai Surplus Funds.

3. Separate orders will be issued as regards the Supplemental estimate amounting to Rs 4683/- for additional works required to be carried out to the temple.

To
The D.C. Mysore for information.
Comptr Mysore Govt
with a copy of the abstt &

for Secy